

**Abstract Report of Pradhan Mantri Gram Sadak Yojana (PMGSY) Schemes under Purulia Division
as stood on 31.03.2017 since inception**

Sl. No.	Phase	Sanctioned Year	No. of Packages	No. of Roads	Road length (in Km.)	Awarded Cost in Lakh	Expenditure in Lakh	Physical Achievement (in Km)	Status of Work		Remarks
									Completed (No.)	Ongoing (No.)	
1	Phase-I	2000-2001	6	6	80.20	813.68	722.040	71.700	6	-	
2	Phase-II	2001-2002	8	10	125.00	1754.41	1507.000	121.200	10	-	
3	Phase-III	2003-2004	8	10	79.60	1169.77	1076.270	76.200	10	-	
4	Phase-III (Supplementary)	2003-2004	7	8	64.65	986.24	904.930	64.650	8	-	
5	Phase-IV	2004-2005	7	9	98.47	1581.39	1436.150	98.470	9	-	
6	(ADB) Batch -I	2005-2006	3	4	43.00	1037.19	931.010	43.000	4	-	
7	Phase-V (PMGSY)	2005-2006	8	8	109.40	2476.45	2038.270	109.400	8	-	
8	Phase-VI (PMGSY)	2006-2007	10	10	106.67	2486.06	2161.330	98.570	9	-	1 no. Package (WB-1649) terminated with penalty on 15.11.2016. But Financial Closure cannot be completed due to observation of earlier SQM is 'SRI'.
9	ADB Batch-II	2006-2007	5	5	51.95	1268.2	865.080	36.850	4	-	1 no. Package (WB-16ADB07) honourably terminated vide letter no. 1782-WBSRDA/2E-26/2013 dt. 03.10.2013 of C.E. P & RD. Balance work has been completed by the District Magistrate, Purulia under J.A.P. 2016-17.
10	Phase-VII (PMGSY)	2007-2008	8	8	56.30	1459.89	1345.290	56.300	8	-	
11	ADB Batch-III(Lot-I)	2007-2008	2	2	21.65	723.21	414.990	13.850	2	-	1 no. Package (WB-16ADB10) honourably terminated vide letter no. 1853-WBSRDA/2E-28/2013 dt. 28.10.2013 of C.E. P & RD. 0 to 6 KM completed through scheme (PMGSY) & 9.5 KM to 13.8 KM completed under PUP. Fresh tender for balance work (6 KM to 9.5 KM) has been invited by the WBSRDA (H.Q.)
12	ADB Batch-III(Lot-II)	2008-2009	5	5	47.31	1417.63	1215.650	46.860	5	-	
13	Phase-VIII (PMGSY)	2008-2009	22	22	80.75	1992.464	1657.000	74.337	20	-	Recently Acceptance of Tender (AOT) for 2 nos. packages have been received from H.Q. after matured by 7th call.
14	2012-13 (Batch-II)	2012-2013	144	144	519.406	25026.75	20629.790	500.157	137	2	Assignment cancelled on 08.04.2015 as per order of Hon'ble High Court - 3 nos. Tender for balance work have been invited. 2 nos. packages to be dropped have been initiated.
15	2013-14 (Batch-I)	2013-2014	22	22	83.278	3406.336	2839.890	80.512	20	0	2 nos. packages to be dropped have been initiated.
16	ADB-RCIP Tranche-2 (2013-14)	2013-2014	1	1	6.441	325.36	170.250	6.441	1	0	
TOTAL				274	1574.075	47925.03	39914.94	1498.497	261	2	

Sl. No.	Phase	Sanctioned Year	No. of Packages	No. of Roads	Road length (in Km.)	Awarded Cost in Lakh	Expenditure in Lakh	Physical Achievement (in Km)	Status of Work		Remarks
									Completed (No.)	Ongoing (No.)	
1	Post 5 Yr. Maintenance work of Normal & ADB assisted PMGSY	2014-2015	44	53	549.020	2052.22	1940.086	541.300	52	-	Work order not being issued - 1 No. WB-1631 (Salanchi More - Pabra More, Length - 7.72 KM.) under RN pur-I Block.
1	R&D Project 2016-17 Batch-I (Up-gradation)	2016-17	14	14	138.826	-	-	-			Out of 14nos., LOA (Letter of Acceptance) issued 10 nos.
2	Post 5 Yr maintenance of PMGSY road (normal & ADB assisted PMGSY) for the year 2016-17	2016-17	22	22	214.950	-	-	-			Out of 22nos., Work order have been issued 17 nos. Length - 175.42 KM. & Awarded Cost - Rs. 783.396 Lakh. Balance 05 nos. are not matured in 1st call.
3	Balance work of 46 nos. Post 5 Yrs. maintenance road (Normal PMGSY & ADB assisted PMGSY) for the year 2016-17	2016-17	40	46	497.800	-	-	-			Out of 46 nos.,tender have been invited 16 nos. Balance 30 nos. tender will be invited by this month. Out of 16 nos. LOA (Letter of Acceptance) issued 12nos. Balance 04 nos. are not matured in 1st call.
4	Project Proposal (New Connectivity Normal PMGSY) under 2016-17 Batch-II	-	67	67	215.950	-	-	-			Proposal submitted to NRRDA for necessary sanction.
5	Project Proposal (New Connectivity Normal PMGSY) under 2016-17 Batch-III	-	41	41	152.473	-	-	-			DPR submitted to WBSRDA, H.Q.
6	Project Proposal (Up-gradation Normal & ADB PMGSY) under 2017-18 Batch-I	-	33	33	220.520	-	-	-			DPR submitted to WBSRDA, H.Q.