

Abstract Report on RIDF Schemes Completed since 2011-2012 to up to date District
District: Purulia

Sl.No.	RIDF Phase	Nos. of Sanctioned Schemes			Physical Achievement (Completed)			Financial Achievement			
		Road Nos.	Km	Bridge	Building	Road Nos.	Km	Bridge	Building	Fund Received	Expenditure
1	RIDF XIV	2 nos.	15.3 Km.	NIL	NIL	2 nos.	15.3 Km.	NIL	NIL	372.52	372.15
2	RIDF XVI	Nil		1 no.	NIL	NIL		running	NIL	983	973
3	RIDF XVI (Spill over)	6nos.	43.50 Km.	NIL	NIL	6nos.	43.50 Km.	NIL	NIL	1162.02	1146.78
4	RIDF XIX	1no.	8 Km.	NIL	NIL	1no.	8 Km.	NIL	NIL	258.97	256.86
5	RIDF XX	1no.	2.39 Km.	NIL	NIL	1no.	2.39Km	NIL	NIL	57.37	57.3
6	RIDF XXI	5nos	20km	NIL	NIL	4nos	12.00	NIL	NIL	207.41	207.4
	Total	15 nos.	89.19Km.	1 no.	NIL	14 nos.	81.19Km.	Running	NIL	3041.29	3013.49

Up to date Physical & Financial progress Report on ongoing RIDF Schemes. Dist. Purulia

Sl. No.	Name of the Project with PIC No.	Trench	Rs.in lakh Sanctioned Cost	Rs.in lakh Awarded Cost	Rs.in lakh Fund Received	Rs.in lakh Expenditure incurred/work done	Physical Progress	Remarks
1	Construction of Kanshabati Bridge on Old Manbazar Road	RIDF XVI	2018	1997.70	1361.34	1172.76	70%	the work was stopped in the midway by more than two years due land dispute involving court case & the initial agency went to liquadation. The work restarted after fresh tender on Jan. 16. RIDF XVI scheduled to be closed by March 17. Time extension upto Dec. 17 prayed to P&RD
2	Construction of Road from Ranjandih(Bamunpara) to Tilaboni (R1201900395)	RIDF XX	145.31	95.61	86.06	86.06	98%	to be completed by scheduled time of March 17
3	Const. of BT Road from CI Road to Golamara (R-2015000003000366)	RIDF XXI	506.74	373.75	186.87	128.14	50%	Out of sanctioned 8km. End 4km. Already constructed by PMGSY. The work either to be truncated or to be extended at the starting end
4	Const. of BT Road from Sapugora to Kumari (R-2015000003000367)	RIDF XXI	380.07	287.30	186.75	186.75	98%	to be completed by scheduled time of March 17
5	Const. of BT Road from Sijadih to Jitujuri(R-2015000003000368)	RIDF XXI	318.20	216.70	151.88	144.83	90%	to be completed by scheduled time of March 17
6	Const. of BT Road Ketalpur Village Road(R-2015000003000365)	RIDF XXI	91.71	63.65	50.92	50.92	90%	to be completed by scheduled time of March 17
7	Const. of BT Road from Chiraka Chowrasta to Ranibundh(R-2015000003000364)	RIDF XXI	78.31	52.72	39.53	39.53	90%	to be completed by scheduled time of March 17
			3538	3087.43	2063.35	1808.99		